



governmentattic.org

"Rummaging in the government's attic"

Description of document: Washington Metropolitan Area Transit Authority (WMATA) Track Outage Plans for the Red Line through June 2015

Requested date: May 2014

Released date: 16-May-2014

Posted date: 19-May-2014

Source of document: Office of General Counsel
PARP Administrator
Washington Metropolitan Area Transit Authority
600 Fifth Street, NW
Washington, D.C. 20001

The governmentattic.org web site ("the site") is noncommercial and free to the public. The site and materials made available on the site, such as this file, are for reference only. The governmentattic.org web site and its principals have made every effort to make this information as complete and as accurate as possible, however, there may be mistakes and omissions, both typographical and in content. The governmentattic.org web site and its principals shall have neither liability nor responsibility to any person or entity with respect to any loss or damage caused, or alleged to have been caused, directly or indirectly, by the information provided on the governmentattic.org web site or in this file. The public records published on the site were obtained from government agencies using proper legal channels. Each document is identified as to the source. Any concerns about the contents of the site should be directed to the agency originating the document in question. GovernmentAttic.org is not responsible for the contents of documents published on the website.

From: "Thom, Keysia A."
Date: May 16, 2014 9:50:43 AM
Subject: PARP #14-0065

This is in response to your request for a copy of the schedule for renovation of the track work, signals, etc. for the red line. Your request was processed pursuant to the Public Access to Records Policy (PARP), which can be viewed on our website at http://www.wmata.com/about_metro/public_rr.cfm, under the section marked, "Legal Affairs."

Attached is a copy the Track Outage Plans for the Red Line through June 2015. Please note that all outages are subject to approval and/or change. In addition, normal maintenance, emergency repairs and regulated testing will be conducted throughout the period, as well as indefinitely into the future. We do not normally forecast beyond the next fiscal year period with this much detail. Because you did not provide a date range, we provided the most current schedule for renovation of the track work, signals, etc. for the red line.

Future correspondence regarding your request should reference the PARP request number noted above. If you have any legal questions please contact Sonia A. Bacchus, Chief Counsel, Customer Service and Regulatory Affairs at 202-962-1093 or sbacchus@wmata.com. You may also contact me at 202-962-2058 or kthom@wmata.com if you require clarification on any administrative matters.

Sincerely,
Keysia A. Thom
PARP/Privacy Policy Administrator
WMATA Office of General Counsel
600 5th Street, NW
Washington, DC 20001

THIS E-MAIL MESSAGE IS PRIVILEGED AND CONFIDENTIAL INFORMATION INTENDED ONLY FOR THE USE OF THE RECIPIENT NAMED ABOVE. IF THE READER OF THIS MESSAGE IS NOT THE NAMED RECIPIENT, OR THE AGENT RESPONSIBLE TO DELIVER IT TO THE NAMED RECIPIENT, YOU ARE NOTIFIED THAT ANY DISSEMINATION, DISTRIBUTION, COPYING OR OTHER USE OF THIS INFORMATION/COMMUNICATION IS STRICTLY PROHIBITED AND NO PRIVILEGE IS WAIVED. IF YOU HAVE RECEIVED THIS COMMUNICATION IN ERROR, PLEASE NOTIFY THE ABOVE-NAMED INDIVIDUAL IMMEDIATELY.

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Week of July 1								
	A13-A15	697+40	939+00	2	Ties	Production	TRST-Early Out	
	A13-A15	697+40	939+00	2	Ties	Maintenacne	TRST-Early Out	
	A13-A15	697+40	939+00	2	Insulators	Maintenacne	TRST-Early Out	
	K02-K04	221+00	275+00	1	Third Rail	Production	TRST-Early Out	
	E99	00+00	E99 Signal Signal 44	2	I95/495 Bridge Repair-MSHA Project	JDAC	JDAC-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Out	
Weekend of July 4								
							July 4th Weekend	
	C08-C10			2	C10 Switch 11B	IRPG	IRPG-Weekend Single Tracking	
	E09-E10			1	7000 Seriees Testing	CENV	CENV-Weekend Single Tracking	
Week of July 6								
	A13-A15	697+40	939+00	2	Tie	Production	TRST-Early Out	
	A13-A15	697+40	939+00	2	Ties	Maintenacne	TRST-Early Out	
	A13-A15	697+40	939+00	2	Insulators	Maintenacne	TRST-Early Out	
	K02-K04	221+00	275+00	1	Third Rail	Production	TRST-Early Out	
	C08-C10	290+61	357+68	1	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
	E99	00+00	E99 Signal Signal 44	2	I95/495 Bridge Repair-MSHA Project	JDAC	JDAC-Early Out	
Weekend of July 11								
								Combine D99-C99 forces.D99 single tracking
	A13 - A15	697+40	939+00	2	Ties	Maintenance	TRST-Weekend Single Tracking	
	A13 - A15	697+40	939+00	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	B35-B04	088+00	175+00	1	Joint Elimination	Production	TRST-Weekend Single Tracking	
	B35-B04	088+00	175+00	1	Grout Pads	Structures	TRST-Weekend Single Tracking	
	B35-B04	090+24	174+77	1	Electric Comm. Duct Bank	IDIQ	IDIQ-Weekend Single Tracking	
	B35-B04	090+24	174+77	1	Fence	IDIQ	IDIQ-Weekend Single Tracking	
	B35-B04	090+24	174+77	1	Light base & Poles	IDIQ	IDIQ-Weekend Single Tracking	
	D98 - D11	282+48	426+75	1	D09 & D10 Platform & ETS Replacment	IRPG / OB1	IRPG-Weekend Single Tracking	
	G03-G04	466+00	494+00	1	Road Crossing	Production	TRST-Weekend Single Tracking	
	SMNT/ATC is the Prime for this Shutdown			1&2	High Current Bond Install	SMNT/ATC	SMNT/ATC-Shutdown	
	K06-K08	524+00	776+00	1	Thermite Welding	Maintenance	TRST-Weekend Single Tracking	
	K06-K08	524+00	776+00	1	Rail	Maintenance	TRST-Weekend Single Tracking	
	K06-K08	524+00	776+00	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
	C08-C10			2	C10 Switch 11B	IRPG	IRPG-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
	E99	00+00	E99 Signal Signal 44	2	I95/495 Bridge Repair-MSHA Project	JDAC	JDAC-Early Out	
Week of July 13								
	A13-A15	697+40	939+00	2	Tie	Production	TRST-Early Out	
	K02-K04	221+00	275+00	1	Third Rail	Production	TRST-Early Out	
	C08-C10	290+61	357+68	2	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	C12 - C15	521+10	620+40	1	Fasteners	Maintenance	TRST-Early Out	
	C12 - C15	521+10	620+40	1	Insulators	Maintenance	TRST-Early Out	
	C12 - C15	521+10	620+40	1	Grout Pads	Structures	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
	E99	00+00	E99 Signal Signal 44	2	I95/495 Bridge Repair-MSHA Project	JDAC	JDAC-Early Out	

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes	
Weekend of July 18									
	A13-A15	697+40	939+00	2	Ties	Maintenance	TRST-Weekend Single Tracking	Combine C99-D99 forces. C99 single tracking	
	A13-A15	697+40	939+00	2	Insulators	Maintenance	TRST-Weekend Single Tracking		
	B35-B04	090+24	174+77	1	Electric Comm. Duct Bank	IDIQ	IDIQ-Weekend Single Tracking		
	B35-B04	090+24	174+77	1	Fence	IDIQ	IDIQ-Weekend Single Tracking		
	B35-B04	090+24	174+77	1	Light base & Poles	IDIQ	IDIQ-Weekend Single Tracking		
	D98-D11	282+48	426+75	2	D09 & D10 Platform & ETS Replacment	IRPG / OB1	IRPG-Weekend Single Tracking		
	D11-D13	428+00	589+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking		
	G03-G04	466+00	494+00	1	Road Crossing	Production	TRST-Weekend Single Tracking		
	C08-C10			2	C10 Switch 11B	IRPG	IRPG-Weekend Single Tracking		
	C12 - C15	521+10	620+40	1	Fasteners	Maintenance	TRST-Weekend Single Tracking		
	C12 - C15	521+10	620+40	1	Insulators	Maintenance	TRST-Weekend Single Tracking		
	C12 - C15	521+10	620+40	1	Grout Pads	Structures	TRST-Weekend Single Tracking		
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking		
	E99	00+00	E99 Signal Signal 44	2	I95/495 Bridge Repair-MSHA Project	JDAC	JDAC-Early Out		
AMNT/ATC is the Prime for this Shutdown	F08-F11			1&2	Track Circuit Replacement	SMNT	SMNT/ATC-SHUTDOWN		
Week of July 20									
	A13-A15	697+40	939+00	2	Ties	Production	TRST-Early Out		
	A13-A15	697+40	939+00	2	Ties	Maintenance	TRST-Early Out		
	A13-A15	697+40	939+00	2	Insulators	Maintenance	TRST-Early Out		
	K02-K04	221+00	275+00	1	Third Rail	Production	TRST-Early Out		
	C08-C10	290+61	357+68	1	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out		
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs		
	E99	00+00	E99 Signal Sign	2	I95/495 Bridge Repair-MSHA Project	JDAC	JDAC-Early Out		
Weekend of July 25									
	A13-A15	697+40	939+00	2	Ties	Maintenance	TRST-Weekend Single Tracking	A99 ,D99, C99 combine forces. A99 single tracking	
	A13-A15	697+40	939+00	2	Insulators	Maintenance	TRST-Weekend Single Tracking		
	B08-B09	457+00	563+00	1	Joint Elimination	Production	TRST-Weekend Single Tracking		
	D98-G01	283+00	293+00	1	Ties	Production	TRST-Weekend Single Tracking		
	C08-C10			2	C10 Switch 11B	IRPG	IRPG-Weekend Single Tracking		
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking		
Week of July 27									
	B07-B08	352+00	457+00	1	Tie	Production	TRST-Early Out		
	B07-B08	352+00	457+00	1	Insulator	Maintenance	TRST-Early Out		
	K02-K04	221+00	275+00	1	Third Rail	Production	TRST-Early Out		
	C08-C10	290+61	357+68	2	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out		
	C12-C15	521+10	620+40	1	Fasteners	Maintenance	TRST-Early Out		
	C12-C15	521+10	620+40	1	Insulators	Maintenance	TRST-Early Out		
	C12-C15	521+10	620+40	1	Grout Pads prep	Structures	TRST-Early Out		
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs		
Weekend of August 1									
	A08-A10	308+00	440+00	1	Joint Elimination	Production	TRST-Weekend Single Tracking	A99 ,D99, C99 combine forces. C99 single tracking	
	A08-A10	308+00	440+00	1	Leaks	Structures	TRST-Weekend Single Tracking		
SMNT/ATC is the Prime for this Shutdown	B04-B06			1&2	Track Circuit Replacement	SMNT	SMNT/ATC-SHUTDOWN		
	D98-G01	G283+00	G293+00	2	Ties	Production	TRST-Weekend Single Tracking		
	C12-C15	521+10	620+40	1	Fasteners	Maintenance	TRST-Weekend Single Tracking		
	C12-C15	521+10	620+40	1	Insulators	Maintenance	TRST-Weekend Single Tracking		
	C12-C15	521+10	620+40	1	Grout Pads	Structures	TRST-Weekend Single Tracking		
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking		
Week of August 3									
	B08-B09	469+45	563+30	1	Ties	Maintenance	TRST-Early Out		
	B08-B09	469+45	563+30	1	Insulators	Maintenance	TRST-Early Out		
	K02-K04	221+00	275+00	1	Third Rail	Production	TRST-Early Out		
	C08-C10	290+61	357+68	1	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out		
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs		
	F09-F11	381+00	536+00	1	Ties	Production	TRST-Early Out		

FY2015 Track Outages

location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Weekend of August 8								
	B08-B09	469+45	563+30	1	Ties	Maintenance	TRST-Weekend Single Tracking	Combine D99-C99 forces.D99 single tracking
	B08-B09	469+45	B563+30	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
	B08-B09	B469+45	B563+30	1	Leaks	Structures	TRST-Weekend Single Tracking	
	D98 - D11	D282+48	D426+75	1	D09 & D10 Platform & ETS Replacment	IRPG / OB1	IRPG-Weekend Single Tracking	
	K06-K08	K524+00	K776+00	1	Thermite Welding	Maintenance	TRST-Weekend Single Tracking	
	K06-K08	K524+00	K776+00	1	Rail	Maintenance	TRST-Weekend Single Tracking	
	K06-K08	K524+00	K776+00	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
	C10-C12	360+00	521+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking	
	C10-C12	360+00	521+00	2	Grout Pads	Structures	TRST-Weekend Single Tracking	
MCAP is the Prime for this Shutdown	E09-E10			1&2	Test Track	MCAP	MCAP-Shutdown	
Week of August 10								
	B08-B09	B469+45	B563+30	1	Ties	Maintenance	TRST-Early Out	
	B08-B09	B469+45	B563+30	1	Insulators	Maintenance	TRST-Early Out	
	K02-K04	221+00	275+00	2	Third Rail	Production	TRST-Early Out	
	C08-C10	C289+00	C370+20	1	Fasteners	Maintenance	TRST-Early Out	
	C08-C10	C289+00	C370+20	1	Insulators	Maintenance	TRST-Early Out	
	C08-C10	C289+00	C370+20	1	Grout Pads	Structures	TRST-Early Out	
	C08-C10	C290+61	C357+68	2	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	F09-F11	381+00	536+00	1	Ties	Production	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of August 15								
	A12-A13	674+00	702+00	1	Ties	Production	TRST-Weekend Single Tracking	Combine C99-D99 forces. C99 single tracking
SMNT/ATC is the Prime for this Shutdown	B06-B08	350+00	395+00	1&2	Track Circuit Cable Replacement	SMNT/ATC	SMNT/ATC-SHUTDOWN	
	B08-B09	B469+45	B563+30	2	Ties	Maintenance	TRST-Weekend Single Tracking	
	B08-B09	B469+45	B563+30	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	B08-B09	B485+00	B563+30	2	Leaks	Structures	TRST-Weekend Single Tracking	
	D98-D11	D282+48	D426+75	2	D09 & D10 Platform & ETS Replacment	IRPG / OB1	IRPG-Weekend Single Tracking	
	C08-C10	C289+00	C370+20	1	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	C08-C10	C289+00	C370+20	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
	C08-C10	C289+00	C370+20	1	Grout Pads	Structures	TRST-Weekend Single Tracking	
	C08-C10	C289+00	C370+20	1	Joint Elimination	Production	TRST-Weekend Single Tracking	
MCAP is the Prime for this Shutdown	E09-E10			1&2	Test Track	MCAP	MCAP-Shutdown	
Week of August 17								
	B07-B08	B352+30	B454+00	2	Ties	Maintenance	TRST-Early Out	
	B07-B08	B352+30	B454+00	2	Insulators	Maintenance	TRST-Early Out	
	K02-K04	221+00	275+00	2	Third Rail	Production	TRST-Early Out	
	C08-C10	C290+61	C357+68	1	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	F09-F11	381+00	536+00	1	Ties	Production	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of August 22								
	A12-A13	674+00	702+00	2	Ties	Production	TRST-Weekend Single Tracking	Combine D99-C99 forces.D99 single tracking
	B07-B09	B352+30	B454+00	2	Ties	Maintenance	TRST-Weekend Single Tracking	
	B07-B09	B352+30	B454+00	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	K06-K08	K524+00	K776+00	2	Thermite Welding	Maintenance	TRST-Weekend Single Tracking	
	K06-K08	K524+00	K776+00	2	Rail	Maintenance	TRST-Weekend Single Tracking	
	K06-K08	K524+00	K776+00	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	C06-C07	186+00	258+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Week of August 24								
	B07-B09	B352+30	563+00	2	Ties	Maintenance	TRST-Early Out	
	B07-B09	B352+30	563+00	2	Insulators	Maintenance	TRST-Early Out	
	K02-K04	221+00	275+00	2	Third Rail	Production	TRST-Early Out	
	C08-C10	C290+61	C357+68	2	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	F09-F11	381+00	536+00	2	Ties	Production	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of August 29								
							Labor Day Weekend	A99 ,D99, C99 combine forces. A99 single tracking
	SMNT/ATC is the Prime for this Shutdown	A09-A11	435+00	450+00	1&2	A1-440DJ Junction box Replacement	SMNT/ATC	SMNT/ATC-SHUTDOWN
		B07-B09	B352+30	563+00	2	Ties	Maintenance	TRST-Weekend Single Tracking
		B07-B09	B352+30	563+00	2	Insulators	Maintenance	TRST-Weekend Single Tracking
		B07-B09	B352+30	563+00	2	B08 Swtich 1B,3B	Production	TRST-Weekend Single Tracking
		D98-D11	D282+48	D426+75	1	D09 & D10 Platform & ETS Replacment	IRPG / OB1	IRPG-Weekend Single Tracking
		D98-D11	283+26	425+00	1	Grout Pads	Structures	TRST-Weekend Single Tracking
		K05-K06	402+00	527+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking
	MCAP is the Prime for this Shutdown	E09-E10			1&2	Test Track	MCAP	MCAP-Shutdown(3day Weekend)
Week of September 2								
	B07-B09	352+00	563+00	2	Fasteners	Maintenance	TRST-Early Out	
	B07-B09	352+00	563+00	2	Insulators	Maintenance	TRST-Early Out	
	B07-B09	352+00	563+00	2	Ties	Maintenance	TRST-Early Out	
	K02-K04	221+00	275+00	2	Third Rail	Production	TRST-Early Out	
	C08-C10	C290+61	C357+68	1	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
	F09-F11	381+00	536+00	2	Ties	Production	TRST-Early Out	
	F09-F11	381+00	536+00	2	Fasteners	Maintnence	TRST-Early Out	
Weekend of September 5								
	D98-D11	D282+48	D426+75	2	D09 & D10 Platform & ETS Replacment	IRPG / OB1	IRPG-Weekend Single Tracking	A99 ,D99, C99 combine forces. C99 single tracking
	K05-K06	402+00	527+00	2	Ties	Prodcution	TRST-Weekend Single Tracking	
	K05-K06	402+00	527+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking	
	TRST is the Prime for the Shutdown	C07-F03	054+00	260+00	1 & 2	Bridge Inspection	Structures	TRST-Shutdown
		C07-F03	054+00	260+00	1 & 2	Leaks	Structures	TRST-Shutdown
		C07-F03	054+00	260+00	1 & 2	Grout Pads	Structures	TRST-Shutdown
		C07-F03	054+00	260+00	1 & 2	Fasteners	Maintenance	TRST-Shutdown
		C07-F03	054+00	260+00	1 & 2	Rail	Maintenance	TRST-Shutdown
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of September 7								
	A13-A15	A697+40	A939+00	1	Ties	Maintenance	TRST-Early Out	
	A13-A15	A697+40	A939+00	1	Insulators	Maintenance	TRST-Early Out	
	K02-K04	221+00	275+00	2	Third Rail	Production	TRST-Early Out	
	C08 -C10	C289+00	C370+20	1	Fasteners	Maintenance	TRST-Early Out	
	C08 -C10	C289+00	C370+20	1	Insulators	Maintenance	TRST-Early Out	
	C08 -C10	C289+00	C370+20	1	Grout Pads	Structures	TRST-Early Out	
	C08-C10	C290+61	C357+68	2	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
	F09-F11	381+00	536+00	2	Ties	Production	TRST-Early Out	
	F09-F11	381+00	536+00	2	Fasteners	Maintenance	TRST-Early Out	
	F09-F11	381+00	536+00	2	Rail	Maintenance	TRST-Early Out	

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Weekend of September 12								
	A13-A15	A697+40	A939+00	1	Ties	Maintenance	TRST-Weekend Single Tracking	Combine C99-D99 forces. C99 single tracking
	A13-A15	A697+40	A939+00	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
TRST is the Prime for this Shutdown	D08-D13	393+00	589+00	1 & 2	Platform Ties D11	Production	TRST-Shutdown	Sept.14 Navy Half Marrathon
	D08-D13	393+00	589+00	1 & 2	Joint Elimination	Production	TRST-Shutdown	
	D08-D13	393+00	589+00	1 & 2	Fasteners	Maintenance	TRST-Shutdown	
	D08-D13	393+00	589+00	1 & 2	Cover Boards	Structures	TRST-Shutdown	
	D08-D13	393+00	589+00	1 & 2	Graphics	Structures	TRST-Shutdown	
	D08-D13	360+00	395+00	1	DTS #4 Cable Replacement	SMNT/ATC	SMNT/ATC-Shutdown	
	C08 -C10	C289+00	C370+20	1	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	C08 -C10	C289+00	C370+20	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
	C08 -C10	C289+00	C370+20	1	Leaks	Structures	TRST-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of September 14								
	A13-A15	A697+40	A939+00	1	Ties	Maintenance	TRST-Early Out	
	A13-A15	A697+40	A939+00	1	Insulators	Maintenance	TRST-Early Out	
	K02-K04	221+00	275+00	2	Third Rail	Production	TRST-Early Out	
	C08-C10	C290+61	C357+68	1	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	E09-E10	529+00	659+00	2	Ties	Production	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of September 19								
	A13-A15	A697+40	A939+00	1	Ties	Maintenance	TRST-Weekend Single Tracking	Combine D99-C99 forces.D99 single tracking
	A13-A15	A697+40	A939+00	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
TRST is the Prime for this Shutdown	D98-D11	D282+48	D426+75	1	D09 & D10 Platform & ETS Replacment	IRPG / OB1	IRPG-Weekend Single Tracking	
	D08-D13	D430+00	D587+00	2	Thermite Welding	Maintenance	TRST-Shutdown	
	D08-D13	D430+00	D587+00	2	Rail	Maintenance	TRST-Shutdown	
	D08-D13	D430+00	D587+00	2	Fasteners	Maintenance	TRST-Shutdown	
	D08-D13	393+00	589+00	1 & 2	Platform Ties D11	Production	TRST-Shutdown	
	D08-D13	393+00	589+00	1 & 2	Joint Elimination	Production	TRST-Shutdown	
	D08-D13	393+00	589+00	1 & 2	Fasteners	Maintenance	TRST-Shutdown	
	D08-D13	393+00	589+00	1 & 2	Cover Boards	Structures	TRST-Shutdown	
	D08-D13	393+00	589+00	1 & 2	Graphics	Structures	TRST-Shutdown	
	D08-D13	360+00	395+00	1	DTS #4 Cable Replacement	SMNT/ATC	SMNT/ATC-Shutdown	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of September 21								
	A08-A10	308+00	440+00	2	Third Rail	Production	TRST-Early Out	
	A08-A10	308+00	440+00	2	Leaks	Structures	TRST-Early Out	
	B04-B06	175+96	B258+00	1	Ties	Maintenance	TRST-Early Out	
	B04-B06	175+96	B258+00	1	Insulators	Maintenance	TRST-Early Out	
	C08-C10	C290+61	C357+68	2	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	E09-E10	529+00	659+00	2	Ties	Production	TRST-Early Out	
Weekend of September 26								
	B04-B06	175+96	B258+00	1	Ties	Maintenance	TRST-Weekend Single Tracking	A99 ,D99, C99 combine forces. A99 single tracking
	B04-B06	175+96	B258+00	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
	B04-B06	175+96	B258+00	1	B05 Platform Ties	Production	TRST-Weekend Single Tracking	
	D02-D04	025+00	085+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking	
	D02-D04	025+00	085+00	2	Leaks	Structures	TRST-Weekend Single Tracking	
	D98-D11	D282+48	D426+75	2	D09 & D10 Platform & ETS Replacment	IRPG / OB1	IRPG-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	

FY2015 Track Outages

	Location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Week of September 28								
	A08-A10	308+00	440+00	2	Third Rail	Production	TRST-Early Out	
	B04-B06	175+96	B258+00	1	Ties	Maintenance	TRST-Early Out	
	B04-B06	175+96	B258+00	1	Insulators	Maintenance	TRST-Early Out	
	C08-C10	C290+61	C357+68	1	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	C08-C10	C289+00	C370+20	2	Fasteners	Maintenance	TRST-Early Out	
	C08-C10	C289+00	C370+20	2	Insulators	Maintenance	TRST-Early Out	
	C08-C10	C289+00	C370+20	2	Grout Pads	Structures	TRST-Early Out	
	E09-E10	529+00	659+00	2	Ties	Production	TRST-Early Out	
Weekend of October 3								
	D11-D13	D430+00	D587+00	1	Thermite Welding	Maintenance	TRST-Weekend Single Tracking	A99 ,D99, C99 combine forces. D99 single tracking
	D11-D13	D430+00	D587+00	1	Rail	Maintenance	TRST-Weekend Single Tracking	
	D11-D13	D430+00	D587+00	1	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	D11-D13	D430+00	D587+00	1	Insulator Pads	Structures	TRST-Weekend Single Tracking	
	D11-D13	D430+00	D587+00	1	D12 Platform Ties	Production	TRST-Weekend Single Tracking	
	K04-K08			1&2	Cable Replacement	SMNT	SMNT/ATC-SHUTDOWN	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
	F09-F11	381+00	536+00	1	Joint Elimination	Production	TRST-Weekend Single Tracking	
Week of October 5								
	A08-A10	308+00	440+00	2	Third Rail	Production	TRST-Early Out	
	B04-B06	175+96	B258+00	1	Ties	Maintenance	TRST-Early Out	
	B04-B06	175+96	B258+00	1	Insulators	Maintenance	TRST-Early Out	
	K05-K06	402+00	527+00	2	Ties	Production	TRST-Early Out	
	C08-C10	C290+61	C357+68	2	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of October 10								
	B04-B06	175+96	B258+00	1	Ties	Maintenance	TRST-Weekend Single Tracking	Columbus Day Weekend
	B04-B06	175+96	B258+00	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
	D98-D11	D282+48	D426+75	1	D09 & D10 Platform & ETS Replacment	IRPG / OB1	IRPG-Weekend Single Tracking	This is a minor holiday. The railroad will return to normal service 4am Monday. Combine D99-C99 forces.D99 single tracking
	D98-D11	283+26	424+00	1	Grout Pads	Structures	TRST-Weekend Single Tracking	
	K02-K04	K223+00	K277+00	1	Thermite Welding	Maintenance	TRST-Weekend Single Tracking	Oct.11-12 Taste of DC Oct.12 Army 10-Miler (30,000)
	K02-K04	K223+00	K277+00	1	Rail	Maintenance	TRST-Weekend Single Tracking	
	K02-K04	K223+00	K277+00	1	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	F09-F11	381+00	536+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking	
	E09-E10			1&2	Test Track	MCAP	MCAP-Shutdown(3day Weekend)	
Week of October 14								
	A08-A10	308+00	440+00	2	Third Rail	Production	TRST-Early Out	
	B04-B06	B175+96	B258+00	2	Ties	Maintenance	TRST-Early Out	
	B04-B06	B175+96	B258+00	2	Insulators	Maintenance	TRST-Early Out	
	K05-K06	402+00	527+00	2	Ties	Production	TRST-Early Out	
	C08-C10	C290+61	C357+68	1	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	C10-C12	360+00	528+00	2	Fasteners	Maintenance	TRST-Early Out	
	C10-C12	360+00	528+00	2	Insulators	Maintenance	TRST-Early Out	
	C10-C12	360+00	528+00	2	Grout Pads	Structures	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	

FY2015 Track Outages

	Location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Weekend of October 17								
	B04-B06	175+96	B258+00	1	B05 Platform Ties	Production	TRST-Weekend Single Tracking	Combine C99-D99 forces. C99 single tracking
	B04-B06	B175+96	B258+00	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	B04-B06	B175+96	B258+00	2	Ties	Maintenance	TRST-Weekend Single Tracking	
SMNT/ATC is the Prime for this Shutdown	B06-B08	350+00	395+00	1&2	Track Circuit Cable Replacement	SMNT/ATC	SMNT/ATC-Shutdown	
	D98-D11	D282+48	D426+75	2	D09 & D10 Platform & ETS Replacment	IRPG / OB1	IRPG-Weekend Single Tracking	
	C08-C10	C289+00	C370+20	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	C08-C10	C289+00	C370+20	2	Fastener	Maintenance	TRST-Weekend Single Tracking	
	C08-C10	C289+00	C370+20	2	Grout Pads	Structures	TRST-Weekend Single Tracking	
	F03-F05	054+00	118+00	1	Joint Elimination	Production	TRST-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of October 19								
	A10 - A11	A442+00	A579+00	2	Insulators	Maintenance	TRST-Early Out	
	A10 - A11	A442+00	A579+00	2	Ties	Maintenance	TRST-Early Out	
	A10 - A11	A442+00	A579+00	2	Third Rail	Production	TRST-Early Out	
	K05-K06	402+00	527+00	2	Ties	Production	TRST-Early Out	
	C08-C10	C290+61	C357+68	2	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of October 24								
	A10 - A11	A442+00	A579+00	2	Insulators	Maintenance	TRST-Weekend Single Tracking	Combine D99-C99 forces.D99 single tracking
	A10 - A11	A442+00	A579+00	2	Ties	Maintenance	TRST-Weekend Single Tracking	
	D98-D11	283+26	424+00	1	Grout Pads	Structures	TRST-Weekend Single Tracking	
	D98-D11	283+26	424+00	1	D09 Platform Ties	Production	TRST-Weekend Single Tracking	Marine Corps Marathon & 10K
	K02-K04	K223+00	K277+00	2	Thermite Welding	Maintenance	TRST-Weekend Single Tracking	
	K02-K04	K223+00	K277+00	2	Rail Renewal	Maintenance	TRST-Weekend Single Tracking	
	K02-K04	K223+00	K277+00	2	Fastener Renewal	Maintenance	TRST-Weekend Single Tracking	
	F03-F05	054+00	118+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of October 26								
	A11-A13	A579+00	A702+60	2	Third Rail	Production	TRST-Early Out	
	A11-A13	A579+00	A702+60	2	Ties	Maintenance	TRST-Early Out	
	A11-A13	A579+00	A702+60	2	Fasteners	Maintenance	TRST-Early Out	
	A11-A13	A579+00	A702+60	2	Insulators	Maintenance	TRST-Early Out	
	C12-J02	521+00	684+00	1	Ties	Production	TRST-Early Out	
	C08-C10	C290+61	C357+68	1	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of October 31								
	A11-A13	A579+00	A702+60	2	Ties	Maintenance	TRST-Weekend Single Tracking	A99 ,D99, C99 combine forces. A99 single tracking
	A11-A13	A579+00	A702+60	2	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	A11-A13	A579+00	A702+60	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	B06-B07	256+00	352+00	2	B06 Platform Ties	Production	TRST-Weekend Single Tracking	
	D98-D11	283+26	424+00	2	Grout Pads	Structures	TRST-Weekend Single Tracking	
	D98-D11	D282+48	D426+75	1	D09 & D10 Platform & ETS Replacment	IRPG / OB1	IRPG-Weekend Single Tracking	
	E09-E10	529+00	659+00	1	Joint Elimination	Production	TRST-Weekend Single Tracking	
Week of November 2								
	A08-A10	308+00	440+00	2	Third Rail	Production	TRST-Early Out	
	B02-B35	030+04	088+45	1	Fasteners	Maintenance	TRST-Early Out	
	B02-B35	030+04	088+45	1	Insulators	Maintenance	TRST-Early Out	
	C08-C10	C290+61	C357+68	2	Ceiling Tile Rehabilitation	IRPG / OB1	IRPG-Early Out	
	C12-J02	521+00	684+00	1	Ties	Production	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Weekend of November 7								
	A08-A10	308+00	440+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking	A99 ,D99, C99 combine forces. D99 single tracking
	B06-B07	256+00	352+00	1	B06 Platform Ties	Production	TRST-Weekend Single Tracking	
	D04-D06			1	Neutral Host	IT/NCS	IT-WeekendSingle Tracking	
	D98-G03	D290+00	G460+00	1	Thermite Welding	Maintenance	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	1	Rail Renewal	Maintenance	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	1	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	1	Grout Pads	Structures	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	1	Leaks	Structures	TRST-Weekend Single Tracking	
	D98-D11	D282+48	D426+75	2	D09 & D10 Platform & ETS Replacment	IRPG / OB1	IRPG-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of November 9								
							Veterans Day-Tuesday November 11	This is a minor holiday. The railroad will return to normal service 4am Monday.
	A11-A13	A579+00	A702+60	1	Ties	Maintenance	TRST-Early Out	
	A11-A13	A579+00	A702+60	1	Fasteners	Maintenance	TRST-Early Out	
	A11-A13	A579+00	A702+60	1	Insulators	Maintenance	TRST-Early Out	
	A11-A13	A579+00	A702+60	1	Third Rail	Production	TRST-Early Out	
	K04-K05	310+00	404+00	2	Ties	Production	TRST-Early Out	
	C06 - C08 & F03	C289+00	C186+00	1	Fasteners	Maintenance	TRST-Early Out	
	C06 - C08 & F03	C289+00	C186+00	1	Insulators	Maintenance	TRST-Early Out	
	C06 - C08 & F03	C289+00	C186+00	1	Grout Pads	Structures	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of November 14								
	A11-A13	A579+00	A702+60	1	Ties	Maintenance	TRST-Weekend Single Tracking	Combine C99-D99 forces. C99 single tracking
	A11-A13	A579+00	A702+60	1	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	A11-A13	A579+00	A702+60	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
	C06 - C08 & F03	C289+00	C186+00	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
	C06 - C08 & F03	C289+00	C186+00	1	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	C06 - C08 & F03	C289+00	C186+00	1	Grout Pads	Structures	TRST-Weekend Single Tracking	
	C06 - C08 & F03	C289+00	C186+00	1	Joint Elimination	Production	TRST-Weekend Single Tracking	
	C06 - C08 & F03	C289+00	C186+00	1	Ties	Production	TRST-Weekend Single Tracking	
MCAP is the Prime for this Shutdown	E09-E10			1&2	Test Track	MCAP	MCAP-Shutdown	
Week of November 16								
	A08-A10	308+00	440+00	2	Third Rail	Production	TRST-Early Out	
	B09-B10	B563+00	B635+00	1	Fasteners	Maintenance	TRST-Early Out	
	B09-B10	B563+00	B635+00	1	Insulators	Maintenance	TRST-Early Out	
	K04-K05	310+00	404+00	2	Ties	Production	TRST-Early Out	
	K06	463+00	594+00	1or2 & YL	Track Circuit Replacement	IRPG/ATC	IRPG/ATC-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of November 21								
	B09 - B10	B563+00	B635+00	1	Fasteners	Maintenance	TRST-Weekend Single Tracking	A99, D99,C99 combine forces. A99 single tracking
	B09 - B10	B563+00	B635+00	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
IRPG/ATC is the Prime for this Shutdown	K05-K08	463+00	594+00	1&2 & YL	Track Circuit Replacement	IRPG/ATC	IRPG/ATC-Shutdown	
	K05-K08	463+00	594+00		Track Circuit Cable Replacement	SMNT/ATC	SMNT/ATC-Shutdown	
	C04-C06	C067+41	C185+73	1	ETS Cable Meggering & Box Replacement	IRPG / OB1	IRPG-Weekend Single Tracking	
	J02-J03	684+00	870+00	1	J02 Platform Ties	Production	TRST-Weekend Single Tracking	
	J02-J03	684+00	870+00	1	Joint Elimination	Production	TRST-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of November 23								
	K04-K05	310+00	404+00	2	Ties	Production	TRST-Early Out	Thanksgiving Week
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of November 28								
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	Thanksgiving Weekend

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Week of November 30								
	A08-A11	308+00	440+00	2	Third Rail	Production	TRST-Early Out	
	A08-A11	308+00	440+00	2	Running Rail	Production	TRST-Early Out	
	A08-A11			2	Cable Relocation A10 Crossover	IRPG	IRPG Red Line 2-Early Out	
	B09-B10	B563+00	B635+00	1	Fasteners	Maintenance	TRST-Early Out	
	B09-B10	B563+00	B635+00	1	Insulators	Maintenance	TRST-Early Out	
	B09-B10	B563+00	B635+00	1	Joint Elimination	Maintenance	TRST-Early Out	
	K05-K08	463+00	594+00	1or2 & YL	Track Circuit Replacement	IRPG/ATC	IRPG/ATC-Early Out	
	C06 - C08 & F03	C289+00	C186+00	2	Fasteners	Maintenance	TRST-Early Out	
	C06 - C08 & F03	C289+00	C186+00	2	Insulators	Maintenance	TRST-Early Out	
	C06 - C08 & F03	C289+00	C186+00	2	Leaks	Structures	TRST-Early Out	
	C06 - C08 & F03	C289+00	C186+00	2	Grout Pad	Structures	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of December 5								
	A08-A11	308+00	440+00	1	Joint Elimination	Production	TRST-Weekend Single Tracking	A99 ,D99, C99 combine forces. C99 single tracking
	A08-A11	308+00	440+00	1	Running Rail	Production	TRST-Weekend Single Tracking	
	A08-A11			2	Cable Relocation A10 Crossover	IRPG	IRPG Red Line 2-Weekend Single Tracking	
	C04-C06	C067+41	C185+73	2	ETS Cable Meggering & Box Replacement	IRPG / OB1	IRPG-Weekend Single Tracking	
	C06 - C08 & F03	C289+00	C186+00	2	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	C06 - C08 & F03	C289+00	C186+00	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	C06 - C08 & F03	C289+00	C186+00	2	Leaks	Structures	TRST-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of December 7								
		A046+30	B030+04	2	Fasteners	Maintenance	TRST-Early Out	
	A02-B02	A046+30	B030+04	2	Insulators	Maintenance	TRST-Early Out	
	A02-B02	A046+30	B030+04	2	Joint Elimination	Maintenance	TRST-Early Out	
	A02-B02	A046+30	B030+04	2	Third Rail	Production	TRST-Early Out	
	A02-B02	A046+30	B030+04	2	Grout Pads	Structures	TRST-Early Out	
	D06-D98	146+00	272+00	1	Grout Pads	Structures	TRST-Early Out	
	D06-D98	146+00	272+00	1	Leaks	Structures	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	

FY2015 Track Outages

	Location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Weekend of December 12								
	A02-B02	A046+30	B030+04	2	Fasteners	Maintenance	TRST-Weekend Single Tracking	D99, C99 combine forces. D99 single tracking
	A02-B02	A046+30	B030+04	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	A02-B02	A046+30	B030+04	2	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
	C04-C06	C067+41	C185+73	1	ETS Cable Meggering & Box Replacement	IRPG / OB1	IRPG-Weekend Single Tracking	
	D04-D06	084+95	141+95	2	Neutral Host	IT/NCS	IT-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	2	Thermite Welding	Maintenance	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	2	Rail Renewal	Maintenance	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	2	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	2	Grout Pads	Structures	TRST-Weekend Single Tracking	
	K05-K06	405+00	527+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking	
	K05-K06	405+00	527+00	2	Running Rail	Production	TRST-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of December 14								
	A02-B02	A046+30	B030+04	2	Fasteners	Maintenance	TRST-Early Out	
	A02-B02	A046+30	B030+04	2	Insulators	Maintenance	TRST-Early Out	
	A02-B02	A046+30	B030+04	2	Joint Elimination	Maintenance	TRST-Early Out	
	A02-B02	A046+30	B030+04	2	Third Rail	Production	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of December 19								
	A02-B02	A046+30	B030+04	2	Fasteners	Maintenance	TRST-Weekend Single Tracking	A99 ,D99, C99 combine forces. A99 single tracking
	A02-B02	A046+30	B030+04	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	A02-B02	A046+30	B030+04	2	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
	A02-B02	A046+30	B030+04	2	Leaks	Structures	TRST-Weekend Single Tracking	
	A02-B02	A046+30	B030+04	2	Drains	Structures	TRST-Weekend Single Tracking	
	C05-K02	K146+00	K222+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking	
	C05-K02	K146+00	K222+00	2	Running Rail	Production	TRST-Weekend Single Tracking	
	C05-K02	K146+00	K222+00	2	Grout Pads	Structures	TRST-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of December 21								
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	Christmas Week
Weekend of December 26								
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	Christmas Weekend
Week of December 28								
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	New Year's Day
Weekend of January 2								
	C04-C06	C067+41	C185+73	2	ETS Cable Meggering & Box Replacement	IRPG / OB1	IRPG-Weekend Single Tracking	A99 ,D99, C99 combine forces. D99 single tracking
	K02-K04	K223+00	K277+00	1	Thermite Welding	Maintenance	TRST-Weekend Single Tracking	
	K02-K04	K223+00	K277+00	1	Rail Renewal	Maintenance	TRST-Weekend Single Tracking	
	K02-K04	K223+00	K277+00	1	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of January 4								
	B02-B35	B030+04	B088+45	1	Fasteners	Maintenance	TRST-Early Out	
	B02-B35	B030+04	B088+45	1	Insulators	Maintenance	TRST-Early Out	
	B02-B35	B030+04	B088+45	1	Joint Elimination	Maintenance	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes	
Weekend of January 9									
	A06-A08	193+00	308+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking	D99, C99 combine forces. C99 single tracking	
	A06-A08	193+00	308+00	2	Rail	Maintenance	TRST-Weekend Single Tracking		
	A06-A08	193+00	308+00	2	Fasteners	Maintenance	TRST-Weekend Single Tracking		
	B02-B35	B030+04	B088+45	1	Fasteners	Maintenance	TRST-Weekend Single Tracking		
	B02-B35	B030+04	B088+45	1	Insulators	Maintenance	TRST-Weekend Single Tracking		
	B02-B35	B030+04	B088+45	1	Joint Elimination	Maintenance	TRST-Weekend Single Tracking		
	IRPG/ATC is the Prime for this Shutdown	K06-K08	707+00	804+00	1&2	Track Circuit Replacement	IRPG/ATC		IRPG/ATC-SHUTDOWN
		C06-C08	C187+83	C288+00	1	ETS Cable Meggering & Box Replacement	IRPG / OB1		IRPG-Weekend Single Tracking
		F03-F05	045+00	118+30	1	Fasteners	Maintenance		TRST-Weekend Single Tracking
		F03-F05	045+00	118+30	1	Insulators	Maintenance		TRST-Weekend Single Tracking
		F03-F05	045+00	118+30	1	Leaks	Structures	TRST-Weekend Single Tracking	
		E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of January 11									
	B02-B35	B030+04	B088+45	1	Fasteners	Maintenance	TRST-Early Out		
	B02-B35	B030+04	B088+45	1	Insulators	Maintenance	TRST-Early Out		
	B02-B35	B030+04	B088+45	1	Joint Elimination	Maintenance	TRST-Early Out		
		E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of January 16									
							Martin Luther King	This is a minor holiday. The railroad will return to normal service 4am Monday.	
	A08-A11	440+00	562+00	1	Joint Elimination	Production	TRST-Weekend Single Tracking	D99, C99 combine forces. D99 single tracking	
	A08-A11	440+00	562+00	1	Leaks	Structures	TRST-Weekend Single Tracking		
	A08-A11			1	Cable Relocation A10 Crossover	IRPG Red Line 2	IRPG Red Line 2-Weekend Single Tracking		
	B02-B35	B030+04	B088+45	1	Fasteners	Maintenance	TRST-Weekend Single Tracking		
	B02-B35	B030+04	B088+45	1	Insulators	Maintenance	TRST-Weekend Single Tracking		
	B02-B35	B030+04	B088+45	1	Joint Elimination	Maintenance	TRST-Weekend Single Tracking		
	K02-K04	K223+00	K277+00	2	Thermite Welding	Maintenance	TRST-Weekend Single Tracking		
	K02-K04	K223+00	K277+00	2	Rail Renewal	Maintenance	TRST-Weekend Single Tracking		
	K02-K04	K223+00	K277+00	2	Fasteners	Maintenance	TRST-Weekend Single Tracking		
	C06-C08	C187+83	C288+00	2	ETS Cable Meggering & Box Replacement	IRPG / OB1	IRPG-Weekend Single Tracking		
		E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
		F06-F08	192+00	302+00	1	Neutral Host	IT/NCS	IT-Weekend Single Tracking	
Week of January 20									
	A08-A10	308+00	440+00	1	Third Rail	Production	TRST-Early Out		
	B02- B35	B030+04	B088+45	2	Fasteners	Maintenance	TRST-Early Out		
	B02-B35	B030+04	B088+45	2	Insulators	Maintenance	TRST-Early Out		
	B02-B35	B030+04	B088+45	2	Joint Elimination	Maintenance	TRST-Early Out		
	D02-D04	028+00	085+00	1	Running Rail	Production	TRST-Early Out		
	F03-F05	F045+80	F118+30	1	Fasteners	Maintenance	TRST-Early Out		
	F03-F05	F045+80	F118+30	1	Insulators	Maintenance	TRST-Early Out		
	F03-F05	F045+80	F118+30	1	Joint Elimination	Maintenance	TRST-Early Out		
	F03-F05	F045+80	F118+30	1	Leaks	Structures	TRST-Early Out		
		E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of January 23									
	A08-A11			1	Cable Relocation A10 Crossover	IRPG Red Line 2	IRPG Red Line 2-Weekend Single Tracking		
	B02- B35	B030+04	B088+45	2	Fasteners	Maintenance	TRST-Weekend Single Tracking		
	B02-B35	B030+04	B088+45	2	Insulators	Maintenance	TRST-Weekend Single Tracking		
	B02-B35	B030+04	B088+45	2	Joint Elimination	Maintenance	TRST-Weekend Single Tracking		
	D98-G03	283+26	468+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking		
	F03-F05	F045+80	F118+30	1	Fasteners	Maintenance	TRST-Weekend Single Tracking		
	F03-F05	F045+80	F118+30	1	Insulators	Maintenance	TRST-Weekend Single Tracking		
	F03-F05	F045+80	F118+30	1	Joint Elimination	Maintenance	TRST-Weekend Single Tracking		
	F03-F05	F045+80	F118+30	1	Leaks	Structures	TRST-Weekend Single Tracking		
		E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Week of January 25								
	A08-A10	308+00	440+00	1	Third Rail	Production	TRST-Early Out	
	B09-B10	B563+00	B635+00	1	Fasteners	Maintenance	TRST-Early Out	
	B09-B10	B563+00	B635+00	1	Insulators	Maintenance	TRST-Early Out	
	B09-B10	B563+00	B635+00	1	Joint Elimination	Maintenance	TRST-Early Out	
	D02-D04	028+00	085+00	2	Running Rail	Production	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of January 30								
	B09-B10	B563+00	B635+00	1	Fasteners	Maintenance	TRST-Weekend Single Tracking	A99 ,D99, C99 combine forces. A99 single tracking
	B09-B10	B563+00	B635+00	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
	B09-B10	B563+00	B635+00	1	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
	D02-D04	D 24+47	D 84+07	1	ETS Cable Meggering & Box Replacement	IRPG	IRPG-Weekend Single Tracking	
	D04-D06	085+00	144+00	1	Leaks	Structures	TRST-Weekend Single Tracking	
	D04-D06	085+00	144+00	1	Grout Pads	Structures	TRST-Weekend Single Tracking	
	C10-C12	360+00	521+00	1	Joint Elimination	Production	TRST-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of February 1								
	A08-A10	308+00	440+00	1	Third Rail	Production	TRST-Early Out	
	A08-A10	308+00	440+00	1	Fsteners/Insulators	Maintenance	TRST-Early Out	
	A08-A10	308+00	440+00	1	Leaks	Structures	TRST-Early Out	
	F03 -F05	F045+80	F118+30	2	Fasteners	Maintenance	TRST-Early Out	
	F03 -F05	F045+80	F118+30	2	Insulators	Maintenance	TRST-Early Out	
	F03 -F05	F045+80	F118+30	2	Joint Elimination	Maintenance	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of February 6								
	A08-A11	308+00	440+00	1	Joint Elimination	Production	TRST-Weekend Single Tracking	A99 ,D99, C99 combine forces. C99 single tracking
	A08-A11			1	Cable Relocation A10 Crossover	IRPG Red Line 2	IRPG Red Line 2-Weekend Single Tracking	
	D02-D04	D 24+47	D 84+07	2	ETS Cable Meggering & Box Replacement	IRPG	IRPG-Weekend Single Tracking	
	F03-F05	F045+80	F118+30	2	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	F03-F05	F045+80	F118+30	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	F03-F05	F045+80	F118+30	2	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
	F03-F05	F045+80	F118+30	2	Leaks	Structures	TRST-Weekend Single Tracking	
	F06-F08	192+00	302+00	2	Neutral Host	IT/NCS	IT-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	

FY2015 Track Outages

	Location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Week of February 8								
	A03-A06	A073+30	A195+60	2	Fasteners	Maintenance	TRST-Early Out	
	A03-A06	A073+30	A195+60	2	Insulators	Maintenance	TRST-Early Out	
	A03-A06	A073+30	A195+60	2	Joint Elimination	Maintenance	TRST-Early Out	
	A03-A06	A073+30	A195+60	2	Leaks	Structures	TRST-Early Out	
	C05-K02	146+00	222+00	1	Third Rail	Production	TRST-Early Out	
	K04-K06	336+00	476+00	1 or 2	Track Circuit Replacement	IRPG/ATC	IRPG/ATC-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of February 13								
							Presidents Day Weekend	D99, C99 combine forces. D99 single tracking
	A03-A06	A073+30	A195+60	2	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	A03-A06	A073+30	A195+60	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	A03-A06	A073+30	A195+60	2	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
	A03-A06	A073+30	A195+60	2	Leaks	Structures	TRST-Weekend Single Tracking	
	A03-A06	A073+30	A195+60	2	Joint Elimination	Production	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	2	Thermite Welding	Maintenance	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	2	Rail	Maintenance	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	2	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	2	Leaks	Structures	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	2	Grout Pads	Structures	TRST-Weekend Single Tracking	
IRPG/ATC is the Prime for this Shutdown	K04-K06	336+00	476+00	1&2	Track Circuit Replacement	IRPG/ATC	IRPG/ATC-Shutdown	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of February 17								
	A03-A06	A073+30	A195+60	2	Fasteners	Maintenance	TRST-Early Out	
	A03-A06	A073+30	A195+60	2	Insulators	Maintenance	TRST-Early Out	
	A03-A06	A073+30	A195+60	2	Joint Elimination	Maintenance	TRST-Early Out	
	B08-B09	457+00	563+00	1	Running Rail	Production	TRST-Early Out	
	C05-K02	146+00	222+00	1	Third Rail	Production	TRST-Early Out	
	K04-K06	336+00	476+00	1 or 2	Track Circuit Replacement	IRPG/ATC	IRPG/ATC-Early Out	
	F03 -F05	056+00	F118+30	1	Fasteners	Maintenance	TRST-Early Out	
	F03 -F05	056+00	F118+30	1	Insulators	Maintenance	TRST-Early Out	
	F03 -F05	056+00	F118+30	1	Joint Elimination	Maintenance	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	
Weekend of February 20								
	A03-A06	A073+30	A195+60	2	Fasteners	Maintenance	TRST-Weekend Single Tracking	D99, C99 combine forces. C99 single tracking
	A03-A06	A073+30	A195+60	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	A03-A06	A073+30	A195+60	2	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
	A08-A11			2	Cable Relocation A10 Crossover	IRPG Red Line 2	IRPG Red Line 2-Weekend Single Tracking	
	D04-D06	D87+51	D141+17	1	ETS Cable Meggering & Box Replacement	IRPG	IRPG-Weekend Single Tracking	
	F03 -F05 & C07	F045+80	F118+30	1	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	F03 -F05 & C07	F045+80	F118+30	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
	F03 -F05 & C07	F045+80	F118+30	1	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
	F03 -F05 & C07	F045+80	F118+30	1	Joint Elimination	Production	TRST-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of February 22								
	A08-A10	A307+00	A442+10	1	Fasteners	Maintenance	TRST-Early Out	
	A08-A10	A307+00	A442+10	1	Insulators	Maintenance	TRST-Early Out	
	A08-A10	A307+00	A442+10	1	Joint Elimination	Maintenance	TRST-Early Out	
	C05-K02	146+00	222+00	1	Third Rail	Production	TRST-Early Out	
	E08-E09	412+00	529+00	1	Running Rail	Production	TRST-Early Out	
	E09-E10			1	7000 Series Testing	CENV	CENV-Early Outs	

FY2015 Track Outages

	Location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Weekend of February 27								
	A08-A10	A307+00	A442+10	1	Fasteners	Maintenance	TRST-Weekend Single Tracking	A99 ,D99, C99 combine forces. A99 single tracking
	A08-A10	A307+00	A442+10	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
	A08-A10	A307+00	A442+10	1	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
	A08-A10	A307+00	A442+10	1	Joint Elimination	Production	TRST-Weekend Single Tracking	
	A08-A11			2	Cable Relocation A10 Crossover	IRPG Red Line 2	IRPG Red Line 2-Weekend Single Tracking	
	C05-K02	146+00	222+00	1	Grout Pads	Structures	TRST-Weekend Single Tracking	
	C05-K02	146+00	222+00	1	Leaks	Structures	TRST-Weekend Single Tracking	
	D04-D06	D87+51	D141+17	2	ETS Cable Meggering & Box Replacement	IRPG	IRPG-Weekend Single Tracking	
	D98-G03	283+26	486+00	1	Running Rail	Production	TRST-Weekend Single Tracking	
	E09-E10			1	7000 Series Testing	CENV	CENV-Weekend Single Tracking	
Week of March 1								
	A08-A10	A307+00	A442+10	1	Fasteners	Maintenance	TRST-Early Out	
	A08-A10	A307+00	A442+10	1	Insulators	Maintenance	TRST-Early Out	
	A08-A10	A307+00	A442+10	1	Joint Elimination	Maintenance	TRST-Early Out	
	C05-K02	146+00	222+00	1	Third Rail	Production	TRST-Early Out	
	C06-C08	C187+41	C288+00	1	C06 Platform Rehab	IRPG	IRPG-Early Out	
Weekend of March 6								
IT/NCS is the Prime for this Shutdown	A03-B03			1&2	Neutral Host	IT/NCS	IT-Shutdown	A99 ,D99, C99 combine forces. D99 single tracking
	A03-B03			1&2	Track Circuit Cables	SMNT/ATC	SMNT/ATC-Shutdown	
	B06-B07	256+00	352+00	1	B06 Platform Ties	Production	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	2	Thermite Welding	Maintenance	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	2	Rail Renewal	Maintenance	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	2	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	D98-G03	D290+00	G460+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking	

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Week of March 8								
	A08-A10	307+00	442+00	2	Fasteners	Maintenance	TRST-Early Out	
	A08-A10	307+00	442+00	2	Insulators	Maintenance	TRST-Early Out	
	A08-A10	307+00	442+00	2	Joint Elimination	Maintenance	TRST-Early Out	
	A08-A11			2	Cable Relocation A10 Crossover	IRPG Red Line 2	IRPG Red Line 2- Early Out	
	C05-K02	146+00	222+00	1	Third Rail	Production	TRST-Early Out	
	C06-C08	C187+41	C288+00	1	C06 Platform Rehab	IRPG	IRPG-Early Out	
	F03 -F05	F045+80	F118+30	2	Fasteners	Maintenance	TRST-Early Out	
	F03 -F05	F045+80	F118+30	2	Insulators	Maintenance	TRST-Early Out	
	F03 -F05	F045+80	F118+30	2	Joint Elimination	Maintenance	TRST-Early Out	
Weekend of March 13								
	A08-A10	307+00	442+00	2	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	A08-A10	307+00	442+00	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	A08-A10	307+00	442+00	2	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
	A08-A11			2	Cable Relocation A10 Crossover	IRPG Red Line 2	IRPG Red Line 2- Weekend Single Tracking	
	B06-B07	256+00	352+00	2	B06 Platform Ties	Production	TRST-Weekend Single Tracking	
	D06-D98	D 144+97	D270+92	1	ETS Cable Meggering & Box Replacement	IRPG	IRPG-Weekend Single Tracking	March 14. Rock N Roll Marrathon
	F03 -F05 & C07	F045+80	F118+30	2	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	F03 -F05 & C07	F045+80	F118+30	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	F03 -F05 & C07	F045+80	F118+30	2	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
	F03 -F05 & C07	F045+80	F118+30	2	Joint Elimination	Production	TRST-Weekend Single Tracking	
Week of March 15								
	A08-A10	307+00	442+00	2	Fasteners	Maintenance	TRST-Early Out	
	A08-A10	307+00	442+00	2	Insulators	Maintenance	TRST-Early Out	
	A08-A10	307+00	442+00	2	Joint Elimination	Maintenance	TRST-Early Out	
	A08-A11			2	Cable Relocation A10 Crossover	IRPG Red Line 2	IRPG Red Line 2- Early Out	
	C05-K02	146+00	222+00	1	Third Rail	Production	TRST-Early Out	
	C06-C08	C187+41	C288+00	1	C06 Platform Rehab	IRPG	IRPG-Early Out	

FY2015 Track Outages

location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
CHERRY BLOSSOM FESTIVAL MARCH 20 - APRIL 13							
Weekend of March 20							
				CHERRY BLOSSOM FESTIVAL			
Week of March 22							
A08-A10	308+00	440+00	1	Joint Elimination	Production	TRST-Early Out	
C05-K02	146+00	222+00	1	Third Rail	Production	TRST-Early Out	
Weekend of March 27							
				CHERRY BLOSSOM FESTIVAL			
Week of March 29							
A08-A10	308+00	440+00	1	Joint Elimination	Production	TRST-Early Out	
C05-K02	146+00	222+00	1	Third Rail	Production	TRST-Early Out	
Weekend of April 3							
				CHERRY BLOSSOM FESTIVAL			
Week of April 5							
A08-A10	308+00	440+00	1	Joint Elimination	Production	TRST-Early Out	
C05-K02	146+00	222+00	1	Third Rail	Production	TRST-Early Out	
Weekend of April 10							
				CHERRY BLOSSOM FESTIVAL			
Week of April 12							
A13-A15	A697+40	A939+00	1	Ties	Maintenance	TRST-Early Out	
A13-A15	A697+40	A939+00	1	Insulators	Maintenance	TRST-Early Out	
C05-K02	146+00	222+00	1	Third Rail	Production	TRST-Early Out	
C06-C08	C187+41	C288+00	1	C06 Platform Rehab	IRPG	IRPG-Early Out	

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Weekend of April 17								
	A13-A15	A697+40	A939+00	1	Ties	Maintenance	TRST-Weekend Single Tracking	D99, C99 combine forces. D99 single tracking
	A13-A15	A697+40	A939+00	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
	D06-D98	D 144+97	D270+92	2	ETS Cable Meggering & Box Replacement	IRPG	IRPG-Weekend Single Tracking	
	D98-D11	283+26	428+00	1	D09 PlatformTies	Production	TRST-Weekend Single Tracking	
	D98-D11	283+26	428+00	1	Grout Pads	Structures	TRST-Weekend Single Tracking	
	K06-K08	K524+00	K776+00	2	Thermite Welding	Maintenance	TRST-Weekend Single Tracking	
	K06-K08	K524+00	K776+00	2	Rail Renewal	Maintenance	TRST-Weekend Single Tracking	
	K06-K08	K524+00	K776+00	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	K06-K08	K524+00	K776+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking	
IRPG/ATC is the Prime for this Shutdown	C09-C12			1&2	C10 Interlocking	IRPG/ATC	IRPG/ATC-Shutdown	
	C09-C12			1&2	Cable Replacement	SMNT/ATC	SMNT/ATC-Shutdown	
Week of April 19								
	B09-B10	563+00	635+00	1	Ties	Maintenance	TRST-Early Out	
	B09-B10	563+00	635+00	1	Fasteners	Maintenance	TRST-Early Out	
	D04-D06	085+00	146+00	1	Third Rail	Production	TRST-Early Out	
	K05-K06	405+00	527+00	2	Ties	Production	TRST-Early Out	
	C06-C08	C187+41	C288+00	1	C06 Platform Rehab	IRPG	IRPG-Early Out	
Weekend of April 24								
	A10-A11	440+00	562+00	2	Joint Elimination	Production	TRST-Weekend Single Tracking	A99,D99, C99 combine forces. A99 single tracking
	A10-A11	440+00	562+00	2	Grout Pads	Structures	TRST-Weekend Single Tracking	
	B08-B10	466+00	624+00	1	#9 Switch Replacement	Production	TRST-Weekend Single Tracking	
	B09-B10	466+00	624+00	1	Fasteners/ Ties	Maintenance	TRST-Weekend Single Tracking	
	D11-D13	D430+67	D599+66	1	ETS Cable Meggering & Box Replacement	IRPG	IRPG-Weekend Single Tracking	
Week of April 26								
	A13-A15	A697+40	A939+00	1	Ties	Maintenance	TRST-Early Out	
	A13-A15	A697+40	A939+00	1	Insulators	Maintenance	TRST-Early Out	
	A13-A15	A697+40	A939+00	1	Joint Elimination	Maintenance	TRST-Early Out	
	D04-D06	085+00	146+00	1	Third Rail	Production	TRST-Early Out	
	K05-K06	405+00	527+00	2	Ties	Production	TRST-Early Out	
	C06-C08	C187+41	C288+00	1	C06 Platform Rehab	IRPG	IRPG-Early Out	
Weekend of May 1								
	D98-D11	D272+00	D426+00	2	Thermite Welding	Maintenance	TRST-Weekend Single Tracking	A99 ,D99, C99 combine forces. D99 single tracking
	D98-D11	D272+00	D426+00	2	Rail Renewal	Maintenance	TRST-Weekend Single Tracking	
	D98-D11	D272+00	D426+00	2	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	D98-D11	D272+00	D426+00	2	Grout Pads	Structures	TRST-Weekend Single Tracking	
	D98-D11	D272+00	D426+00	2	D09 Platform Ties	Production	TRST-Weekend Single Tracking	
	D11-D13	D430+67	D599+66	2	ETS Cable Meggering & Box Replacement	IRPG	IRPG-Weekend Single Tracking	
	F06-F08	192+00	301+00	1	Joint Elimination	Production	TRST-Weekend Single Tracking	
	F06-F08	192+00	301+00	1	Leaks	Structures	TRST-Weekend Single Tracking	
IRPG/ATC is the Prime for this Shutdown	C09-C13		477+00	1&2	Track Circuit Replacement	IRPG/ATC	IRPG/ATC-Shutdown	
	C09-C13		477+00	1&2	High Current Bond Install	SMNT/ATC	SMNT/ATC-Shutdown	
	C09-C13			1&2	C10 Interlocking	IRPG/ATC	IRPG/ATC-Shutdown	
Week of May 3								
	A13-A15	A697+40	A939+00	1	Ties	Maintenance	TRST-Early Out	
	A13-A15	A697+40	A939+00	1	Insulators	Maintenance	TRST-Early Out	
	A13-A15	A697+40	A939+00	1	Joint Elimination	Maintenance	TRST-Early Out	
	D04-D06	085+00	146+00	1	Third Rail	Production	TRST-Early Out	
	K05-K06	405+00	527+00	2	Ties	Production	TRST-Early Out	
	C06-C08	C187+41	C288+00	1	C06 Platform Rehab	IRPG	IRPG-Early Out	
	C10-C12	C365+45	C521+10	2	Ties	Maintenance	TRST-Early Out	
	C10-C12	C365+45	C521+10	2	Insulators	Maintenance	TRST-Early Out	
	C10-C12	C365+45	C521+10	2	Joint Elimination	Maintenance	TRST-Early Out	
	C10-C12	C365+45	C521+10	2	Grout Pads	Structures	TRST-Early Out	

FY2015 Track Outages

location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
----------	---------	-------	-----	----------	------	----------	--------------

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Weekend of May 8								
	A13-A15	A697+40	A939+00	1	Ties	Maintenace	TRST-Weekend Single Tracking	D99, C99 combine forces. C99 single tracking Weekend Graduations will affect all lines
	A13-A15	A697+40	A939+00	1	Insulators	Maintenace	TRST-Weekend Single Tracking	
	A13-A15	A697+40	A939+00	1	Joint Elimination	Maintenace	TRST-Weekend Single Tracking	
	B10-B11	607+77	726+41	1	Neutral Host	IT/NCS	IT-Weekend Single Tracking	
	D98-D11	283+26	421+00	1	D10 Platform Ties	Production	TRST-Weekend Single Tracking	May 9. Race for the Cure (50,000)
	D98-D11	283+26	421+00	1	Grout Pads	Structures	TRST-Weekend Single Tracking	
	C10-C12	C365+45	C521+10	2	Ties	Maintenace	TRST-Weekend Single Tracking	
	C10-C12	C365+45	C521+10	2	Insulators	Maintenace	TRST-Weekend Single Tracking	
	C10-C12	C365+45	C521+10	2	Joint Elimination	Maintenace	TRST-Weekend Single Tracking	
Week of May 10								
	A10-A11	509+00	562+00	2	Ties	Production	TRST-Early Out	
	B08-B10	B459+00	624+00	2	Ties	Maintenace	TRST-Early Out	
	B08-B10	B459+00	624+00	2	Insulators	Maintenace	TRST-Early Out	
	B08-B10	B459+00	624+00	2	Joint Elimination	Maintenace	TRST-Early Out	
	B08-B10	B459+00	624+00	2	Fasteners	Maintenace	TRST-Early Out	
	D04-D06	085+00	146+00	1	Third Rail	Production	TRST-Early Out	
	C06-C08	C187+41	C288+00	1	C06 Platform Rehab	IRPG	IRPG-Early Out	
Weekend of May 15								
	B02-B04	030+00	175+00	1	Ties	Maintenace	TRST-Weekend Single Tracking	D99, C99 combine forces. D99 single tracking Weekend Graduations will affect all lines
	B02-B04	030+00	175+00	1	Insulators	Maintenace	TRST-Weekend Single Tracking	
	B02-B04	030+00	175+00	1	Joint Elimination	Maintenace	TRST-Weekend Single Tracking	
	B02-B04	030+00	175+00	1	Fasteners	Maintenace	TRST-Weekend Single Tracking	
	B02-B04	030+00	175+00	1	B99 7A Switch Replacement	Production	TRST-Weekend Single Tracking	
	C04-D02	C064+44	D024+37	1	ETS Cable Meggering & Box Replacement	IRPG / OB1	IRPG-Weekend Single Tracking	Requires Single Tracking thru C02 Interlocking or a shutdown
	D98-D11	D272+00	D426+00	1	Thermite Welding	Maintenace	TRST-Weekend Single Tracking	
	D98-D11	D272+00	D426+00	1	Rail	Maintenace	TRST-Weekend Single Tracking	
	D98-D11	D272+00	D426+00	1	Fasteners	Maintenace	TRST-Weekend Single Tracking	
	D98-D11	D272+00	D426+00	1	Grout Pads	Structures	TRST-Weekend Single Tracking	
Week of May 17								
	A10-A11	509+00	562+00	2	Ties	Production	TRST-Early Out	
	B08-B10	B459+00	624+00	2	Ties	Maintenace	TRST-Early Out	
	B08-B10	B459+00	624+00	2	Insulators	Maintenace	TRST-Early Out	
	B08-B10	B459+00	624+00	2	Joint Elimination	Maintenace	TRST-Early Out	
	D04-D06	085+00	146+00	1	Third Rail	Production	TRST-Early Out	
	C06-C08	C187+41	C288+00	2	C06 Platform Rehab	IRPG	IRPG-Early Out	
	C10-C12	C365+45	C521+10	2	Ties	Maintenace	TRST-Early Out	
	C10-C12	C365+45	C521+10	2	Insulators	Maintenace	TRST-Early Out	
	C10-C12	C365+45	C521+10	2	Joint Elimination	Maintenace	TRST-Early Out	
	C10-C12	C365+45	C521+10	2	Grout Pads	Structures	TRST-Early Out	

FY2015 Track Outages

	Location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Weekend of May 22								
	C04 - D02	C064+44	D024+37	2	ETS Cable Meggering & Box Replacement	IRPG / OB1	Memorial Day Weekend	D99, C99 combine forces. C99 single tracking
							IRPG-Weekend Single Tracking	Requires Single Tracking thru C02 Interlocking or a shutdown
	C10-C12	C365+45	C521+10	2	Ties	Maintenance	TRST-Weekend Single Tracking	Weekend Graduations will affect all lines
	C10-C12	C365+45	C521+10	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	C10-C12	C365+45	C521+10	2	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
	C10-C12	C365+45	C521+10	2	Grout Pads	Structures	TRST-Weekend Single Tracking	
	E08-E10	412+00	659+00	1 & 2	Ties	Production	TRST-Shutdown	
TRST is the Prime of this Shutdown	E08-E10	412+00	659+00	1 & 2	Joint Elimination	Production	TRST-Shutdown	
	E08-E10	412+00	659+00	1 & 2	Ties	Maintenance	TRST-Shutdown	
	E08-E10	412+00	659+00	1 & 2	Leaks	Structures	TRST-Shutdown	
Week of May 26								
	A10-A11	509+00	562+00	2	Ties	Production	TRST-Early Out	
	D04-D06	085+00	146+00	1	Third Rail	Production	TRST-Early Out	
	C06-C08	C187+41	C288+00	2	C06 Platform Rehab	IRPG	IRPG-Early Out	
	E08-E09	E413+00	E529+00	1	Fasteners	Maintenance	TRST-Early Out	
	E08-E09	E413+00	E529+00	1	Insulators	Maintenance	TRST-Early Out	
	E08-E09	E413+00	E529+00	1	Joint Elimination	Maintenance	TRST-Early Out	
Weekend of May 29								
IRPG Red Line 2 is the Prime for this Shutdown	A08-A11			2	Cable Relocation A10 Crossover	IRPG Red Line 2	IRPG Red Line 2- Shutdown	A99,D99, C99 combine forces. A99 single tracking
	B02-B04	030+00	175+00	1	Grout Pads	Structures	TRST-Weekend Single Tracking	
	B02-B04	030+00	175+00	1	Joint Elimination	Production	TRST-Weekend Single Tracking	
	D13	589+00	604+00	1	D13 Platform Ties	Production	TRST-Weekend Single Tracking	
	E08 -E09	E413+00	E529+00	1	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	E08 -E09	E413+00	E529+00	1	Insulators	Maintenance	TRST-Weekend Single Tracking	
	E08 -E09	E413+00	E529+00	1	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
Week of May 31								
	D04-D06	085+00	146+00	2	Third Rail	Production	TRST-Early Out	
	C06-C08	C187+41	C288+00	2	C06 Platform Rehab	IRPG	IRPG-Early Out	
	C97-J02	J505+00	J686+00	1	Rail	Maintenance	TRST-Early Out	
	C97-J02	J505+00	J686+00	1	Joint Elimination	Maintenance	TRST-Early Out	
	E08-E09	E413+00	E529+00	2	Fastener	Maintenance	TRST-Early Out	
	E08-E09	E413+00	E529+00	2	Insulators	Maintenance	TRST-Early Out	
	E08-E09	E413+00	E529+00	2	Joint Elimination	Maintenance	TRST-Early Out	
Weekend of June 5								
	B10-B11			2 & YL	Neutral Host	IT/NCS	IT-Weekend Single Tracking	A99,D99, C99 combine forces. C99 single tracking
	D13	589+00	604+00	1	D13 Platform Ties	Production	TRST-Weekend Single Tracking	Pride Parade (100,000)
	C06-C08	C187+41	C288+00	1	C06 Platform Rehab	IRPG	IRPG-Weekend Single Tracking	
	C97-J02	J505+00	J686+00	1	Rail	Maintenance	TRST-Weekend Single Tracking	Rail Destressing
	C97-J02	J505+00	J686+00	1	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
	C97-J02	J505+00	J686+00	1	Structural Rehab	Structures	TRST-Weekend Single Tracking	
	E08 -E09	E413+00	E529+00	2	Leaks	Structures	TRST-Weekend Single Tracking	
Week of June 7								
	D04-D06	085+00	146+00	2	Third Rail	Production	TRST-Early Out	
	C06-C08	C187+41	C288+00	2	C06 Platform Rehab	IRPG	IRPG-Early Out	
	C97-J02	J505+00	J686+00	2	Ties	Production	TRST-Early Out	
	E08 -E09	E413+00	E529+00	2	Fasteners	Maintenance	TRST-Early Out	
	E08 -E09	E413+00	E529+00	2	Insulators	Maintenance	TRST-Early Out	
	E08 -E09	E413+00	E529+00	2	Joint Elimination	Maintenance	TRST-Early Out	

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes

FY2015 Track Outages

	location	CM From	CM To	Trk	Activity	Work	Comments	Events/Notes
Weekend of June 12								
IT/NCS is the Prime for this Shutdown	A03-B03			1 & 2	Neutral Host	IT/NCS	IT-Shutdown	D99, C99 combine forces. D99 single tracking
	A03-B03			1 & 2	A02 Interlocking Repair	SMNT/ATC	SMNT/ATC-Shutdown	
	D98-D11	D272+00	D426+00	1	Thermite Welding	Maintenance	TRST-Weekend Single Tracking	
	D98-D11	D272+00	D426+00	1	Rail Renewal	Maintenance	TRST-Weekend Single Tracking	
	D98-D11	D272+00	D426+00	1	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	D98-D11	D272+00	D426+00	1	Grout Pads	Structures	TRST-Weekend Single Tracking	
	E08 -E09	E413+00	E529+00	2	Fasteners	Maintenance	TRST-Weekend Single Tracking	
	E08 -E09	E413+00	E529+00	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	E08 -E09	E413+00	E529+00	2	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
	C06-C08	C187+41	C288+00	1	C06 Platform Rehab	IRPG	IRPG-Weekend Single Tracking	
	J02-J03	684+00	870+00	2	J02 Platform Ties	Production	TRST-Weekend Single Tracking	
Week of June 14								
	A10-A11	A442+00	A579+00	2	Ties	Maintenance	TRST-Early Out	
	A10-A11	A442+00	A579+00	2	Insulators	Maintenance	TRST-Early Out	
	D04-D06	085+00	146+00	2	Third Rail	Production	TRST-Early Out	
	C06-C08	C187+41	C288+00	2	C06 Platform Rehab	IRPG	IRPG-Early Out	
	C97-J02	J505+00	J686+00	2	Rail Renewal/ Joint Elimination	Maintenance	TRST-Early Out	
	C97-J02	J505+00	J686+00	2	Ties	Production	TRST-Early Out	
Weekend of June 19								
	A10-A11	A442+00	A579+00	2	Ties	Maintenance	TRST-Weekend Single Tracking	A99, D99, C99 combine forces. A99 single tracking
	A10-A11	A442+00	A579+00	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	D98-D11	283+26	421+00	1	Grout Pads	Structures	TRST-Weekend Single Tracking	Jun. 20-21 BBQ Battle(100,000)
	D98-D11	283+26	421+00	1	D10 Platform Ties	Production	TRST-Weekend Single Tracking	
	C97-J02	J505+00	J686+00	2	Rail	Maintenance	TRST-Weekend Single Tracking	Rail Destressing
	C97-J02	J505+00	J686+00	2	Joint Elimination	Maintenance	TRST-Weekend Single Tracking	
Week of June 21								
	A10-A11	A442+00	A579+00	2	Ties	Maintenance	TRST-Early Out	
	A10-A11	A442+00	A579+00	2	Insulators	Maintenance	TRST-Early Out	
	D04-D06	085+00	146+00	2	Third Rail	Production	TRST-Early Out	
	C06-C08	C187+41	C288+00	2	C06 Platform Rehab	IRPG	IRPG-Early Out	
Weekend of June 26								
	A10-A11	A442+00	A579+00	2	Ties	Maintenance	TRST-Weekend Single Tracking	A99, D99, C99 combine forces. A99 single tracking
	A10-A11	A442+00	A579+00	2	Insulators	Maintenance	TRST-Weekend Single Tracking	
	A10-A11	A442+00	A579+00	2	Grout Pads	Structures	TRST-Weekend Single Tracking	
	C06-C08	C187+41	C288+00	1	C06 Platform Rehab	IRPG	IRPG-Weekend Single Tracking	
IRPG/ATC is the Prime for this Shutdown	C98			1&2 & YL	Track Circuit Replacement	IRPG/ATC	IRPG/ATC-Shutdown	Jun.26 World Police
Week of June 28								
	D04-D06	085+00	146+00	2	Third Rail	Production	TRST-Early Out	
	C06-C08	C187+41	C288+00	2	C06 Platform Rehab	IRPG	IRPG-Early Out	
Weekend of July 3								
	C06-C08	C187+41	C288+00	2	C06 Platform Rehab	IRPG	IRPG-Weekend Single Tracking	